


SOUTH DAKOTA WATER WELL COMPLETION REPORT

11-02

Location N 1/4 SW 1/4 Sec 12 Twp 96N Rg 104W

Well Owner: Chris Hroscher
 Business Name: C&D Services LLC
 Address: 33619 260th St
 City, State, Zip: Lemmon SD 57031



Well Completion Date 12-1-25

Distance to nearest potential pollution source (septic tank, abandoned well, feed lot, etc.)? NONE ft. from _____ (Identify source)

PROPOSED USE:

☒ Domestic/Stock Irrigation ☐ Municipal Industrial ☐ Business Institutional ☐ Test holes Monitoring well

METHOD OF DRILLING: Mud Rotary

CASING DATA: ☐ Steel ☒ Plastic ☐ Other

If other describe _____

PIPEWEIGHT	DIAMETER	FROM	TO	HOLE DIAMETER
<u>260 LB/FT</u>	<u>5" IN</u>	<u>0 FT</u>	<u>200 FT</u>	<u>7 7/8" IN</u>
<u>290 LB/FT</u>	<u>7" IN</u>	<u>200 FT</u>	<u>245 FT</u>	<u>7 7/8" IN</u>
<u>LB/FT</u>	<u>IN</u>	<u>FT</u>	<u>FT</u>	<u>IN</u>

GROUTING DATA:

Grout Type	No. of Sacks	Grout Weight	From	To
<u>#26</u>	<u>8</u>	<u>Lb/gal</u>	<u>0</u> Ft	<u>195</u> Ft
		<u>Lb/gal</u>	<u>Ft</u>	<u>Ft</u>

Describe grouting procedure Tremie Pipe

SCREEN: ☐ Perforated pipe ☒ Manufactured

Diameter 5" Inches Length 45 Feet

Material PVC

Slot Size #25 Set From 200 Feet to 245 Feet

Other information _____

WAS A PACKER OR SEAL USED? ☒ Yes ☐ No

If so, what material? Engine Plug

Describe packer(s) and location above screen

DISINFECTION: Was well disinfected upon completion?

☒ Yes, How? Chlorine

☐ No, Why Not? _____

Lab to which water quality sample sent for analysis _____

WELL LOG:

FORMATION	DEPTH	
	FROM	TO
<u>Top Soil</u>	<u>0</u>	<u>1</u>
<u>Yellow Clay</u>	<u>1</u>	<u>35</u>
<u>Blue Clay</u>	<u>35</u>	<u>115</u>
<u>Chalk</u>	<u>115</u>	<u>195</u>
<u>Sand</u>	<u>195</u>	<u>245</u>

STATIC WATER LEVEL 85 FEET

If flowing: closed in pressure _____ PSI

GPM flow _____ through _____ Inch pipe

Controlled by ☐ Valve ☐ Reducers ☐ Other _____

Reduced flow rate _____ GPM

Can well be completely shut in? _____

WELL TEST DATA:

☒ Pumped Describe: Submersible

☐ Bailed

☐ Other _____

Pumping Level Below Land Surface

94 Ft. After 4 Hrs. pumped 20 GPM

_____ Ft. After _____ Hrs. pumped _____ GPM

If pump installed, pump rate: _____ GPM

REMARKS

This well was drilled under license # 722 and this report is true and accurate.

Drilling firm: Stretch's Well Service Inc.

Signature of License Representative: Tom Stetson

Signature of Well Owner or Equitable Property Holder: _____

Date: 5/11/24

RECEIVED

MAY 28 2026

OFFICE OF WATER