RIVERSIDE
IRRIGATION DRILLING CO.

ROUTE 1 — HURON, SOUTH DAKOTA — PH. 377-4287

DRILLING REPORT

Location of Well: N W 1/4, 1/4, Section 9, Township 110 N, Range 48 W

Well to be drilled for: Rolland Colony (Name) Bushnell (Address)

Brookings (County) S Dak. (State)

Date well drilling started March 10 - finished March 10.

Purpose of well for Irrigation (domestic, irrigation, industrial, other)

Depth 65 ft. Casing Diameter 3 inches

Slot Size 1/4 Screen Size

Screen Depth: From 45 ft. to 65 ft.

Remarks: Test well for Irrigation

NORTH

1 Mile

Water head level 10 ft Top.

REPORT OF FINAL PUMPING TEST
Write Additional Times and Readings on Back of Page

Date

Elapsed Time From Start of Pumping	Water Level	Discharge
0 hr. 0 min.	ft. in.	(Static)
hr. min.	ft. in.	GPM
hr. min.	ft. in.	GPM
hr. min.	ft. in.	GPM
hr. min.	ft. in.	RECOVERY

Formation: Clay, Silt, Sand, Gravel, Color, Hard or Soft, etc.	Depth (ft.) From	Depth (ft.) To	Formation (Continued)	Depth (ft.) From	Depth (ft.) To
Black dirt	1	1½			
Coarser gravel	1½	13			
Fine gravel	13 -	65			
			Water		